

Hamilton City Development Manual	
Volume 4 : Quality Systems for Land Development	Part 4 & 5 – Stormwater & Wastewater Checklist 4.5
Authorised by : Water & Waste Services Manager	Page 1 of 1

Checklist 4.5

**Hamilton City Council
Water & Waste Services Unit**

FINAL INSPECTION FOR STORMWATER AND WASTEWATER DRAINAGE

Location: _____ **Plan No:** _____

Pre-Meeting Tasks

	Developer Checklist		WWS Rep Pass
	SW	WW	
Developer to verify prior to meeting:			
1) Checklists 4.1, 4.2, 4.3, 4.4 completed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2) All lines flushed out	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3) All required CCTV inspections carried out, reviewed and any re-work completed.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3) All manholes checked (eg.infiltration, plastering)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4) Catchpits checked	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5) All backfilling complete and tidied up	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6) Pressure test completed and witnessed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7) Final as-built plans attached for approval	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8) Inspection arranged with Council	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Site Meeting

1) Inspect all lines	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
2) Inspect all manholes and catchpits	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
3) All manholes and catchpits set to level	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
4) Inspect SW inlet and outlet structures	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
5) Secondary flowpaths and detention ponds	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
6) Works on third party land completed to satisfaction of owner	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
7) Wastewater pumping station	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
8) Overland flow from adjoining properties not effected	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
9) All works satisfactorily	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
10) Remedial work required	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Signature of Developer

Signature of WWS Rep

Date

Date