

Hamilton City Development Manual	
Volume 4 : Quality Systems for Land Development	Part 6 – Water Reticulation Checklist 6.3
Authorised by : Water & Waste Services Manager	Page 1 of 1

Checklist 6.3

**Hamilton City Council
Water & Waste Services Unit**

FINAL INSPECTION FOR WATER RETICULATION

Location:
Plan No:

Pre-Meeting Tasks

Developer to verify prior to meeting:	Developer Check	WWS Rep Check
1) All lines flushed out	<input type="checkbox"/>	<input type="checkbox"/>
2) All backfilling complete and tidied up	<input type="checkbox"/>	<input type="checkbox"/>
3) Checklists 6.1 and 6.2 completed	<input type="checkbox"/>	<input type="checkbox"/>
4) Pressure test completed and witnessed	<input type="checkbox"/>	<input type="checkbox"/>
5) Bacto test completed and passed	<input type="checkbox"/>	<input type="checkbox"/>
6) Final as-built plans attached for a inspection arranged with Council	<input type="checkbox"/>	<input type="checkbox"/>
7) Connected to existing supply by Council	<input type="checkbox"/>	<input type="checkbox"/>

Site Meeting

1) Valves and hydrants correctly marked	<input type="checkbox"/>	<input type="checkbox"/>
2) Toby boxes installed correctly	<input type="checkbox"/>	<input type="checkbox"/>
3) All valves checked on/off	<input type="checkbox"/>	<input type="checkbox"/>
• All works satisfactory	<input type="checkbox"/>	<input type="checkbox"/>
• Remedial work required	<input type="checkbox"/>	<input type="checkbox"/>

Signature of Developer

Signature of WWS Rep

Date

Date