

Checklist 3.2

BASECOURSE COMPACTION

Compliance CIV 35 (equivalent to CBR80)

Subdivision

Stage

Road Name/No.

Ch. From To

Date

Ch	300mm from Ch (L)	Centreline of lane	Centreline of lane	300mm from Ch (R)

Analysis of Results

- Basecourse Completed
- Basecourse requires remedial work

Suggested remedial work to be considered by Manager, Transportation Unit

.....

.....
Signature of Developer's Representative

.....
Signature of Subdivisions Engineer, TU