

Hamilton City Development Manual	
Volume 4 : Quality Systems for Land Development	Part 4 & 5 -Stormwater and Wastewater Checklist 4.4
Authorised by : Water & Waste Services Manager	Page 1 of 1

Checklist 4.4

**Hamilton City Council
Water & Waste Services Unit**

CATCHPIT CHECKLIST

Location:					
------------------	--	--	--	--	--

Catchpit number

Catchpit Construction Checklist

• Catchpit , type, size, quality, approved material checked	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Set out /orientation	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Location checked	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Depth of sump below outlet correct	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Cutting and plastering of outlet connection	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Floating debris baffle installed correctly	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Backfill compaction around pit checked	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• Seating and plastering of surround and grate to sump barrel	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
• All silt and debris removed from sump	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

Signature of Contractor

Date